

CONSTRUCTION PROGRESS REPORT FOR  
MONTH OF March 1954

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC Project Title: [REDACTED] Location: [REDACTED] STATINTL

STATINTL Contractor: [REDACTED] Allotment No.: 4442-40-001

Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953  
Advanced to 11 January 1954

Authority for construction (identification of instrument authorizing work):  
PBC action DU/I - 195-53, Dated 13 April 1953

Brief description of work involved: Construction of New Operations Building,  
Auxiliary Building, Fences, etc.

Percent completed in various branches of work:

Branch of Work	Percent Completed	Comments	%
Excavation, grading & paving	35%	o	Flooring
Concrete, cement work	99%	o	Hardware
Structural steel & misc. iron	100%	v	Painting, glazing
Masonry	100%	v	Plumbing
Carpentry, millwork, tool. part.	85%	99	Heating, ventilating
Roofing, waterproofing	100%	.	Electrical
Sheet metal	80%	10	Electric fixtures
Lath, plaster, acoustic	70%	97	Approach work Change #1
Insulation	100%	.	Other
Aluminum & steel windows	100%	.	Fencing, fence, flag pole
Ceramic Tile	100%	v	Aluminum entrances

Totals:

Amount of contract, including additions and deductions	\$ <u>384,551.18</u>
Value of work completed to date	<u>310,034.70</u>
Value of materials on site	<u>4,000.00</u>
Value of materials in storage	
Total value of completed work and materials	<u>314,034.70</u>
Total of partial payments to <u>2 April</u> 1954	<u>282,631.23</u>

BY

(Signature)

See opposite side for instructions.

1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.

Contract Change No. 1 See "Approach Work" above

"	"	"	2 Conduit for Telephone	100%
"	"	"	3 Trench Covers--Code Room #3	100%
"	"	"	4 Elec. Panels M & R	100%
"	"	"	5 Credit on Accus. Tile	60%
"	"	"	6 Additional Fencing	85%
"	"	"	7 Additional Turnouts in Entrance Road	
"	"	"	8 Connect Battery Charger & Heater	
"	"	"	9 Bulletin Boards	60%
"	"	"	10 Trench Covers, Main Radio Room	100%
"	"	"	11 Erecting 5 Property Signs	100%
"	"	"	12 Elect. Work & P.H. Thresholds	100%
"	"	"	13 Elect. Work--Reloc. of Compressor	100%
"	"	"	14 Cement Base Masonry Paint	40%
"	"	"	15 Seeding	